BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Construction of Rain water lead of drain at Kondappa layout 19th to 28th cross in Chowdeshwari ward no -02.
2	Sanctioned Estimate No. And Date	~~BBMP/CE/T.A./ಕಾಕ್ಷಾಂ/R.R/1226/20-21 dt -17-11-2020~~ Job number - 002-21-000013
3	Name of the Contractor	~~BBMP/EE(A.A/ಕಾಕ್ಷಾಂ/100/20-21 dt 29-03-2021~~ Sri Gopi Reddy.
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	19/4/2021
6	Date of Completion:	
7	Measurment Recorded	31-7-2021
	M.B No	3695
	Page No	36944 to 36952
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTH MALLI
	2) Asst. Engineer	CHANDRA KANTH RAJU - R.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Sn[illegible] in entrustment.

2) Certified that above work has been executed satisfactorily.

ASST. ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

ಮುಖ್ಯ ಅಭಿಯಂತರರು
Chief Engineer
ಯಲಹಂಕ ವಲಯ
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE